



2023 Broadway Construction -- Water Main Update

Update #9, December 18, 2023

Dear Aurora Downtown Property and Business Owners,

There are only a few remaining tasks requiring completion for this phase of the project to be finished.

The traffic control subcontractor needs to:

- remove the temporary construction striping;
- re-stripe the road to match the preconstruction conditions;
- pull the traffic control barricades and signage.

This work should only take a day or two and is tentatively scheduled to begin tomorrow, Tuesday December 19th pending agreeable weather and temperatures.

- The next phase of the project will involve relocating electric and other necessary utilities outside of the sidewalk vaults that are to be later filled. This will occur over the winter and spring of 2024 and will occur ***without*** disturbing the sidewalk surface so the public and traffic will not be impacted.
- The final construction phase will be more extensive involving the installation of new storm sewer, removal and replacement of the Curb & Gutter and sidewalks, filling of the sidewalk vaults, installation of new streetlights and vegetation, and resurfacing of the roadway. The timeline of this final phase will be provided after the permitting approval process with IDOT has been completed.

Checklist

<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____
<input checked="" type="checkbox"/>	_____

For technical questions, please contact Kurt Muth, Engineer Coordinator for the City of Aurora at 630-701-4125 or MuthK@aurora.il.us. Please visit our Website for [updates](#).

Thank you for your continued cooperation.

Tina de Chaud, Email: Tina@auroradowntown.org